

AURORA PACIFIC ECONOMIC ZONE AND FREEPORT AUTHORITY  
 Consolidated Quarterly Report on Government Projects/Programs/Activities

Project/Program/Activity Name	Description	Location	Total Cost	Date Started	Target Completion Date	Project Status	
						% of Completion	Total Cost Incurred to Date
Rehabilitation and Improvement of Administration Building, Staff House and Executive Cottages	APECO's projects were not spared from damages from the typhoon Lando- the Administration Building, Staff and Executive Housing. The engineering team redesign some parts of the building to withstand super typhoons. These vital structures of APECO should be repaired immediately to speed up the resumption of its normal operations and to prevent any further damage due to its exposure to external elements.	Brgy. Esteves Casiguran, Aurora	29,800,000.00	June 2016	April 2017	100%	29,800,000.00
Construction of Underground Electric Power Distribution Line (Phase 1)	To provide an underground distribution line of electricity in Corporate Campus. The program will provide basic needs/infrastructure of Corporate Campus, locators/investors and as well as to the surrounding community. The program in ecozone shall attract legitimate and foreign investment. The program also promotes economic and social development of rural areas and thus improve the level and quality of living thru reliable electrical supply.	Brgy. Esteves Casiguran, Aurora	70,955,000.00	October 2016	January 2018	80%	56,764,000.00
Design and Construction of APECO Corporate Office Building	The main purpose of this project is to provide a workplace and working environment for locators. To support its occupants in performing their job----preferably at minimum cost and to maximum satisfaction.	Brgy. Esteves Casiguran, Aurora	70,660,000.00	October 2016	January 2018	70%	49,462,000.00